

INFORMATION ITEM

REPORT OF	MEETING	DATE	ITEM NO
DEVELOPMENT SERVICES DIRECTORATE	OPERATIONAL MANAGEMENT COMMITTEE	10 MARCH 2020	6
FAIRHAVEN TO CHURCH SCAR COAST DEFENCE WORKS			

PUBLIC ITEM

This item is for consideration in the public part of the meeting.

SUMMARY OF INFORMATION

An update is given on the progress of the Fairhaven to Church Scar Scheme (the Scheme).

SOURCE OF INFORMATION

The Scheme's Project Manager (Mike Pomfret).

WHY IS THIS INFORMATION BEING GIVEN TO THE COMMITTEE?

This update is given to keep the Committee informed of the progress of the Scheme.

FURTHER INFORMATION

Contact Mike Pomfret, mike.pomfret@fylde.gov.uk.

Summary Note

1. The overall Scheme remains below budget and ahead of programme.
2. Fylde Council took over Church Scar from the main contractor VBA Ltd on the 15/01/20 to progress with the Seating Project. Church Scar remains to be opened to the public by the 01/04/20.
3. It is intended on taking over the substantive stretch of Fairhaven (in-between the car parks) on the 02/03/20 for the respective Seating Project there. This being to the end of opening up the main stretch of Fairhaven for public footfall as soon as practicable too.
4. The commissioning works are currently underway with the requested new automated inlet/outlet at Fairhaven Lake. Due to the complex hydraulics this is a slightly iterative process to calibrate the sensors / flow dynamics during different tidal states/lake levels.
5. Granny's Bay remains ahead of programme with the last pre-cast concrete unit for the overall scheme placed on the 07/02/20 (photo below). Granny's Bay is on track for completing / opening around June/July 2020 (against a contract Completion Date of 17/12/20). It is intended to host a formal Grand Opening for the full scheme when Granny's Bay is complete.
6. The scheme's safety signage and equipment is currently being procured. The signage / equipment here has been prescribed with reference to the best practice guide, the 'RNLI's 'A guide to beach safety signs, flags and symbols, Version 2: 2007'

Last Pre-Cast Concrete Unit for the full scheme being place on 07/02/20



New coastline profile / continuous promenade

