

## INFORMATION ITEM

REPORT OF	MEETING	DATE	ITEM NO
DEVELOPMENT SERVICES DIRECTORATE	OPERATIONAL MANAGEMENT COMMITTEE	12TH NOVEMBER 2019	7
<b>FAIRHAVEN TO CHURCH SCAR COAST DEFENCE WORKS</b>			

### PUBLIC ITEM

This item is for consideration in the public part of the meeting.

### SUMMARY OF INFORMATION

An update is given on the progress of the Fairhaven to Church Scar Scheme (the Scheme).

### SOURCE OF INFORMATION

The Scheme's Project Manager (Mike Pomfret).

### LINK TO INFORMATION

Please see the below 1 page summary note.

### WHY IS THIS INFORMATION BEING GIVEN TO THE COMMITTEE?

This update is given to keep the Committee informed of the progress of the Scheme.

### FURTHER INFORMATION

Contact Mike Pomfret, [mike.pomfret@fylde.gov.uk](mailto:mike.pomfret@fylde.gov.uk).

## Summary Note

1. The overall Scheme remains below budget and ahead of programme. Fairhaven and Church Scar Promenades are due to be opened up for public thoroughfare by April 2020. The further works at Granny's Bay are contracted to be complete in December 2020, though current forecasts suggest that this date may be able to be brought forward closer to Summer/Autumn 2020.
2. The key items remaining at Church Scar are the installation of safety signage and equipment under the current contract. The installation of benches and bins is to be undertaken by a smaller project / contract.
3. Regarding the key items at Fairhaven:
  - The final seawall unit was completed on 30/08/19.
  - The substantive car park at Stanner Bank is circa 50% complete.
  - 89 promenade slabs (out of 136) are now complete.
4. Regarding the key items at Granny's Bay:
  - Earthworks have been underway.
  - Casting of the seawall units commenced on 12/08/19.
5. Costs are being sought for the detailed design and construction of the remodelled car park entrance concept at Stanner Bank, inclusive of a car park barrier payment system. It is planned that the construction of the remodelled car park entrance will be the last activity on the Scheme, following Granny's Bay construction (although there will be safe public footfall through the car park entrance works to the substantive Scheme as per Point 1 above by April 2020).
6. The latest public newsletter (July 2019) was distributed to 2002 properties, and 322 people have signed up the email notifications for the latest newsletters and general information. The Customer Centre (now located at St Paul's Car Park) has had 1472 people attend to date, kept the public up to date with the above.



September 2019 – Church Scar, Completed Works, Ch. 1350 looking West



September 2019 – Fairhaven, completed revetment & ongoing construction works - Ch. 100m looking East



September 2019 – Granny's Bay, Earthworks progress at Ch. 980m looking East