

CAPITAL PROGRAMME - 2022/23 IN-YEAR SCHEME MONITORING REPORT - AS AT 30/09/22

Appendix A

CODE	APPROVED SCHEMES	Head of Service / Budget Holder	Financing Source	Approved Budget 2022/23 £000	Slippage B/F from 2021/22 £000	Adjustments from 04/03/22 £000	Updated Budget 2022/23 £000	Expenditure to 30/09/22 £000	Variance £000	Budget Holder Comments
	FINANCE & DEMOCRACY COMMITTEE									
Z188	Purchase of Land Adjacent to Squires Gate Station	Darren Bell	Capital Investment Reserve	0	6		6		6	This project is ongoing. As agreed at Full Council, the compulsory purchase of the land was initiated. It is expected that the process will be completed by the end of 2022/23.
Z232	Public Offices Capital Works	Darren Bell	Capital Investment Reserve	0	0	65	65		65	Contractors currently being engaged and programme of works being developed. Works to be complete by March 2023.
	Sub total			0	6	65	71	0	71	
	TOURISM & LEISURE COMMITTEE									
Z112	Fairhaven Lake & Promenade Gardens Restoration	Mark Wilde	Capital Investment Reserve	0	250		250	30	220	Building and landscape capital works are complete. Defect period is the end of September 2022. Final condition surveys will be completed detailing any outstanding works. Lake package to be completed during this financial year. Engagement with consultants regarding further designs has commenced with the lake dredge removal from the original schedule of programmed capital works and subsequently re-scoped within the 5 year management and maintenance plan due to time constraints with obtaining licenses from the marine authority. This will all be contained within existing approved budgets.
Z097	Promenade Footways	Darren Bell	No external finance - funded by borrowing / general asset disposal receipts	155	0		155		155	This funding has been identified to improve the footway surface around St Annes Promenade bandstand and boating pool. The scheme is linked with the Square to Pier Link and Gateway scheme to be delivered through the Planning Committee with the intention that works will run concurrently by the same contractor. These works are currently delayed with an unknown start date. When the Pier scheme is progressed this scheme will be finalised and a draw-down report for funding presented to the committee.
Z176	Staining Playing Fields Development Scheme	Mark Wilde	S106 Developer Contributions / Capital Investment Reserve	0	43		43	30	13	Plans for landscaping works are currently being developed with project completion anticipated to be during 2022/23.
Z179	Coastal Signage Improvements	Darren Bell	Capital Investment Reserve	0	61		61	1	60	Phases 1, 2 and 3 (Consolidation / Rationalisation, Digital Beach Signs and Beach Safety Signs) have been completed. Phases 3 and 5 (Waymarking & Directional and Heritage & Interpretation) are currently being modelled. Remaining scheme delivery completion is anticipated to be during 2022/23.
Z192	Fylde Sand Dunes Improvement Scheme	Mark Wilde	S106 Developer Contributions / Specific Grants	0	11		11		11	All works successfully completed. Awaiting final invoices.
Z197	Blackpool Road North Playing Fields Drainage	Darren Bell	Capital Investment Reserve	0	26		26		26	Works are substantially complete. Remaining funding for additional works on the maintenance of football pitches is to be utilised as match-funding for an external funding bid to further improve the football pitches.
Z212	Park View Drainage Improvement Scheme	Darren Bell	Capital Investment Reserve	39	0	25	64	40	24	Works are substantially complete. Remaining funding for additional works on the maintenance of football pitches is to be utilised as match-funding for an external funding bid to further improve the football pitches.
Z213	Fairhaven Boathouse - Remodelling and Refurbishment Scheme	Darren Bell	Capital Investment Reserve	217	0		217		217	This scheme is currently scheduled for delivery later in 2022/23.
Z214	Play Area Improvements	Mark Wilde	Capital Investment Reserve	0	43		43	43	0	All works successfully completed to budget.
Z219	Fairhaven Kiosk / Ice Cream Bar Project	Darren Bell	Funding Volatility Reserve	340	5		345		345	Scheme approved at Council 5th July 2021. Project currently under review.
Z220	Boating Pool Safety Improvements	Mark Wilde	Capital Investment Reserve	0	51		51	26	25	All major works successfully completed. Sign/safety fencing is outstanding and due to be completed November 2022.
Z221	North Beach Windsports Centre	Darren Bell	Capital Investment Reserve	0	200	50	250	243	7	Project substantially complete. Awaiting final invoices.
Z223	Petanque Court	Mark Wilde	Capital Investment Reserve	13	0		13		13	Design and construction is scheduled for winter 2022/23.
Z224	Play Area - Blackpool Road North Playing Field	Mark Wilde	Capital Investment Reserve	125	0		125		125	Opportunity for the design and build of a new play area was advertised on the 16th March 2022 via the CHEST procurement portal which attracted six submissions. The contract has now been awarded.
Z225	Improvements to Children's Play Areas	Mark Wilde	Capital Investment Reserve	100	0		100		100	Due for design and construction winter 2022/23. Tender now closed. Tender evaluation and contract award is currently being reviewed.
Z231	Lytham St Annes Art Collection Display Options	Mark Wilde	Capital Investment Reserve	0	0	65	65		65	Finance & Democracy Committee (June 22) approved a new scheme of £65k fully funded from the Capital Investment Reserve.
	Sub total			989	690	140	1,819	413	1,406	

Appendix A (Cont'd)

CODE	APPROVED SCHEMES		Financing Source	Approved Budget 2022/23 £000	Slippage B/F from 2021/22 £000	Adjustments from 04/03/22 £000	Updated Budget 2022/23 £000	Expenditure to 30/09/22 £000	Variance £000	Budget Holder Comments
OPERATIONAL MANAGEMENT COMMITTEE										
Z038	Replacement Vehicles	Mark Wilde	Borrowing	306	322		628	97	531	It is anticipated that part of the replacement vehicle purchases for this financial year will be required to be re-phased in future updates of the financial forecast due to expected longer lead times from the tenders. This will be reviewed later in the year and the forecast will be updated if required.
Z049	Car Park Improvements	Darren Bell	No external finance - funded by borrowing / general asset disposal receipts	30	30		60		60	Capital funding is being built up to enable the resurfacing of Fairhaven Rd and/or Swimming Pool Car Parks once the St Annes hard sea defences have been completed. The forecast will be updated to reflect the latest position.
Z165	Public Transport Improvements	Darren Bell	S106 Developer Contributions	30	120		150		150	This scheme relates to developer contributions (s106) funding that is paid to Lancashire County Council (LCC). The funding will contribute to the delivery of improved public transport services where an enhanced public transport requirement is identified as a result of increased housing development. These payments may be made over a period of several years and in this instance the s106 agreement allows for payments to be made up until 2028.
Z130	Fairhaven and Church Scar Coast Protection Scheme	Darren Bell	Specific Government Grant (Environment Agency) / Capital Investment Reserve	0	10		10		10	This is the residual Sand Dune improvement works on the Dunes North of Fairhaven Lake. This was an outstanding condition of the Fairhaven Coastal Defence scheme which Environment Agency Grant in Aid can be claimed. Dunes project team currently reviewing with the aim to deliver by March 2023.
Z207	St Annes Sea Wall	Charlie Richards	Specific Government Grant (Environment Agency)	2,571	29		2,600	304	2,296	Funding was secured in 2021/22 to initiate the development and delivery phase of this project. The planning phase has now commenced consisting of technical surveys including topographical, geotechnical, detailed design, ecological and bird surveys and an environmental impact assessment. It will include securing all the necessary licenses, consents and approvals including: Marine License, Planning Permission and Environment Agency Flood Risk Activity Permit (FRAP) licence. The EA have now approved the scheme and the final award is a total cost of £12.1m funded by EA Grant of £9.7m and the council's contribution of £2.4m. Following the planning phase it is proposed to start the construction phase Autumn 2023.
Z190	Charging Infrastructure for Electric Taxis	Darren Bell	Specific Government Grant	0	27		27	19	8	Project completed within budget. Awaiting final invoices.
Z195	Cemetery and Crematorium - Infrastructure Phase 3b	Darren Bell	Capital Investment Reserve	0	35		35		35	The main project is now complete. Additional landscaping, surfacing and drainage works will be completed during 2022/23.
Z199	Outdoor Digital Signage	Mark Evans	Capital Investment Reserve	0	20		20		20	The outdoor digital signage proposal has been referred to the Town Centres Working Group in order to consider alternative siting proposals that will be more suitable in the conservation area location in which they are proposed. Various options are currently being examined and it is expected that the projects will be delivered during 2022/23.
Z216	Staining Drainage Improvement Scheme	Darren Bell	Capital Investment Reserve / Staining Parish Council	65	0		65		65	Plans for landscaping works are currently being developed with project completion anticipated to be during 2022/23.
Z226	North Beach Car Park Public Conveniences	Darren Bell	Capital Investment Reserve	150	0		150	1	149	Purchase order for the unit has been issued. Site surveys for construction of concrete base have been completed. Expected completion Autumn 22.
Z227	Stanner Bank Public Conveniences Refurbishment	Darren Bell	Capital Investment Reserve	58	0	20	78	4	74	F&D (June 22) approved an additional £20k fully funded from the Capital Investment Reserve. Works out for tender. Expected delivery within 2022/23.
Z228	Carbon Neutral Vehicles	Mark Wilde	Capital Investment Reserve	34	0		34		34	Budget Council approved a new scheme for Carbon Neutral vehicles and it's recommended that two operational vehicles are replaced with electric vehicles during 2022/23 followed by the replacement of the mayoral car in 2023/24.
Z229	Cleaning Mechanical Sweeper Vehicle	Mark Wilde	Capital Investment Reserve	60	0		60		60	Machine has been ordered following a tendering process and delivery is expected shortly.
Z222	Changing Places	Darren Bell	Capital Investment Reserve / Specific Grant	0	0	40	40	29	11	External funding awarded March 22. Full Council agreed 10% match funding and draw down for Phase 1 (April 2022). Total funding to deliver 3 changing places facilities by March 2024 is £120,000. The first facility at North Beach Windsports Centre is complete. Initial £45k external funding received. Negotiations for Lowther and Kirkham sites have been initiated with potential options being explored.
Sub total				3,304	593	60	3,957	454	3,503	

Appendix A (Cont'd)

CODE	APPROVED SCHEMES		Financing Source	Approved Budget 2022/23 £000	Slippage B/F from 2021/22 £000	Adjustments from 04/03/22 £000	Updated Budget 2022/23 £000	Expenditure to 30/09/22 £000	Variance £000	Budget Holder Comments
ENVIRONMENT, HEALTH & HOUSING COMMITTEE										
Z010	Disabled Facilities Grants (DFG) Programme	Ian Williamson	Specific Grant (Better Care Fund) / External Contributions / Grant repayments	1,130	186	187	1,503	566	937	The grant programme is now progressing as normal and all of the funding is expected to be fully committed by the end of the financial year.
Z161	Housing Needs Grant	Ian Williamson	DFG Grant Repayments	0	55		55		55	Housing Needs grant awards are dependent on the repayments received by the sale of properties where DFG grant has previously been provided. The funding to be used where professional services have been provided, such as architectural fees, but the DFG grant has not gone ahead in 2022/23.
Z107	CCTV Replacement Schemes	Ian Curtis	Specific Grant (LSP Performance Reward Grant)	0	1		1		1	Four WCCTV rapid deployable cameras with accessories have been purchased and two have been deployed at Lytham Windmill and Park View. The other two are available for deployment on submission of an application. This is the residual funding.
Z201	Hydration Points	Darren Bell	Capital Investment Reserve	0	60		60	6	54	A drawdown request for a small number of hydration points was approved in March 2022. Four wall mounted units have been installed with signage being designed. Two free-standing units are on order, to be installed late summer/early Autumn 22.
Z205	Fylde Affordable Housing Delivery Programme	Ian Williamson	S106 Developer Contributions	0	41		41		41	Housing Survey now completed. Awaiting final invoice.
Z208	Affordable Housing Scheme, Lytham Road, Warton	Mark Evans	S106 Developer Contributions	0	260		260		260	Council (19/10/20) approved a scheme for affordable housing on Lytham Road Warton, utilising S106 funding, phased equally over two financial years (2020/21 and 2021/22), the sum of £260,000 to be fully funded from a portion of the balance of S106 developer contributions for affordable housing currently held by the Council for this purpose (from Agreement ref: 12/0717 - Moss Farm, Cropper Road, Westby). Negotiations are still underway to approve the Affordable Housing Statement for the site, in line with the conditions for the grant.
Z230	Replacement of Town Centre CCTV Systems	Ian Curtis	Capital Investment Reserve	79	0		79		79	The Council have jointly with Wyre Council appointed a consultant to review the current system, provide a specification for the new system and assist with the procurement process and project management of the contractor. Following the consultant's assessment, we are looking to go out to tender for the supply, installation and maintenance of the new system before Christmas. Currently there is uncertainty about if the project can be delivered by the end of March 2023 but we will have a clearer understanding of timescales once we receive the consultants's report.
Z186	Tree Planting Scheme	Mark Evans	Capital Investment Reserve	0	19		19		19	Take up of trees for the "15 Trees for 15 Parishes" scheme was not as high as envisaged. The Carbon Neutral Working Group asked that the funds be slipped to allow planting during the 2022/23 planting season.
Sub total				1,209	622	187	2,018	572	1,446	

Appendix A (Cont'd)

CODE	APPROVED SCHEMES		Financing Source	Approved Budget 2022/23 £000	Slippage B/F from 2021/22 £000	Adjustments from 04/03/22 £000	Updated Budget 2022/23 £000	Expenditure to 30/09/22 £000	Variance £000	Budget Holder Comments
	PLANNING COMMITTEE									
Z138	St Annes Regeneration Schemes	Charlie Richards	S106 Developer Contributions / Capital Investment Reserve	0	123		123		123	The funding was specifically aimed at delivering the Wood Street (Phase 3) Scheme. Works commenced but, despite being suspended due to the covid situation, have now been completed on phase 3a (north side). There are some works that have not yet been invoiced, which are currently undergoing a snagging process prior to final sign off. Any residual amounts unspent will be directed towards the implementation of an enhanced Pier Link project in accordance with the decision made by Planning Committee on 22 June 2020. The Pier Link project now forms part of a wider suite of works proposed as part of the St Annes Town Centre Masterplan, which are in turn subject to a bid to the Levelling Up Fund. The scope of the project will be reviewed once the outcome of the bid is known.
Z185	St Annes Road West – Square to Pier link and Gateway	Charlie Richards	Capital Investment Reserve	110	0		110		110	This project was referred back to the Planning Committee by the Finance and Democracy Committee. It has subsequently been resolved to pursue the delivery of the Pier Link as part of a wider programme of investment in St Annes Town Centre that will be guided by a Town Centre Masterplan, which in turn is subject to a bid to the Levelling Up Fund. The scope of the project will be reviewed once the outcome of the bid is known.
Z139	Lytham Regeneration Schemes	Charlie Richards	S106 Developer Contributions / Capital Investment Reserve	800	0		800	55	745	Work has commenced on the redesign and re-planning of the public realm of Lytham Centre. The Corporate Plan currently programmes the commencement of the Clifton Street Works (£750k) during Q2 of 2022/23. Additional funding has been applied for as part of the UK Shared Prosperity Fund (UKSPF) submission, the outcome of which is expected in October/November. The UK SPF funding award will be phased and so delivery of the project will need to be reviewed accordingly. The Lytham Beach Lighting Scheme (£50k) is programmed for delivery during the current financial year.
Z136	Kirkham Public Realm Improvements	Charlie Richards	S106 Developer Contributions / Capital Investment Reserve	0	2		2		2	This is a residual amount from the last phase of regeneration works allocated for signage which will now be delivered as part of the Kirkham Future High Street Fund / Heritage Action Zone programme.
Z158	M55 Link Road (Inc. S106 monies for design work)	Mark Evans	S106 Developer Contributions / M55 Link Road Reserve	2,000	121		2,121		2,121	The accelerated delivery of the £27m M55 Heyhouses Link Road is subject to a funding package made up from a number of sources. This funding is now in place and work has started on site with the earthworks being the first phase. The road will then be constructed by Lancashire County Council's in-house team and is due for completion in early 2024. It is expected that LCC will require the funding to be transferred to them during the latter stages of the project and so is likely to be spent during 2022/23.
Z172	St Annes Pier - Coastal Revival Fund	Mark Evans	Specific Grant	0	5		5		5	This scheme is funded by a specific grant from MHCLG for which Fylde Council is acting as the accountable body. The spend of the remaining funds rests with the owners of the Pier, but is anticipated to be completed during 2022/23.
Z193	Future High Street Fund: Kirkham	Charlie Richards	Specific Grant	4,417	551	520	5,488	8	5,480	In April 2021 an award of £6.29m for the Kirkham scheme was announced from the Ministry of Housing, Communities and Local Government (MHCLG) which was approved at Council on the 5th July 2021. During 2021/22 the Council purchased 2 properties within Kirkham Town Centre for restoration alongside the Kirkham Heritage Action Zone Scheme. Council approved a funded budget increase of £845k (£520k in 2022/23 and £325k in 2023/24) in July 2022 fully funded from Lancashire County Council grant.
Z203	Elswick Village Green	Mark Evans	Capital Investment Reserve / S106 Developer Contributions / Specific Grant	0	115	-55	60	60	0	Planning Committee in April 2022 approved that, subject to the Parish Council entering into a legally binding agreement to return the funding should it not be utilised in accordance with the agreed terms, Committee authorise transfer of £60,000 (£35,000 funded from Sn 106 monies held to improve the public realm in Elswick Village and £25,000 from the approved capital programme) to Elswick Parish Council for use in the formation of a new village green in Elswick village in line with the details approved under planning permission 20/0390. The project is now completed and the funds have been transferred to the Parish Council.
Z204	Kirkham Heritage Action Zone	Charlie Richards	Capital Investment Reserve / S106 Developer Contributions / Specific Grant	1,030	716		1,746	74	1,672	This is a 4 year programme (2020-2024) with spending being spread across the programme period. Delays have resulted from the Coronavirus pandemic and officers have been working with Historic England to agree a reprofiling of the spend to minimise the loss of grant. Historic England have confirmed that £224k has been removed from the scheme funding and the programme has been adjusted for this reduction in grant and the related expenditure.
Z218	25 Victoria Road St Annes Y-Pad Scheme	Ian Williamson	S106 Developer Contributions	150	0		150	150	0	Scheme approved at Finance & Democracy Committee 29th March 2021. It was phased over two financial years (2021/22 and 2022/23) for £200,000 with 25% being paid at the start of being on site and the remaining 75% on project completion upon the units being allocated to Fylde Coast YMCA, after regard and consideration of the compliance with the financial regulations. The project has now been completed and all payments transferred.
	Sub total			8,507	1,633	465	10,605	347	10,258	
	Total Expenditure			14,009	3,544	917	18,470	1,786	16,684	