









CAPITAL OUTTURN 2017/18

KEY:  SCHEME DELIVERED TO BUDGET DURING THE YEAR
 SCHEME UNDERSPENT AGAINST BUDGET
 SCHEME OVERSPENT AGAINST BUDGET

APPROVED SCHEMES	Financing Source	Latest Budget 2017/18 £000	Actual Outturn 2017/18 £000	Variance £000	Variance	See key	Slippage Requested £000	Comments
<u>FINANCE & DEMOCRACY COMMITTEE</u>								
Accommodation Project - Phase 6 & 7 - Council Chamber & Internal Refurb / Services	Proceeds from the sale of surplus Council Assets, and the Accommodation Project Reserve	500	500	0	On target		0	The completion of these phases of the scheme, within the approved budget, marks the completion of the internal refurbishment and modernisation of the Town Hall. This has been a major capital scheme, delivered over a number of years, resulting in much improved office accommodation and fit-for-purpose meeting rooms and Council Chamber.
Sub total		500	500	0			0	
<u>TOURISM & LEISURE COMMITTEE</u>								
Fairhaven Lake & Promenade Gardens	Capital Investment Reserve / Direct Revenue Finance	113	108	5	On target		5	Half of the project funding was expected to be required during 2017/18. This level of funding has not actually been required and the balance will now be used in 2018/19, subject to the slippage request being approved.
Development of Play Area - Bridges Playing Field, Warton	S106 Developer Contributions	107	107	0	On target		0	The scheme has been completed within the approved budget during the year.
Fleetwood Road Playing Fields, Wesham	S106 Developer Contributions	25	25	0	On target		0	The scheme has been completed within the approved budget during the year.
Mussel Tank Project	Specific Grant (LSA Civic Society)	130	130	0	On target		0	The scheme has been completed within the approved budget during the year.
Sub total		375	370	5			5	

KEY:



SCHEME DELIVERED TO BUDGET DURING THE YEAR













SCHEME UNDERSPENT AGAINST BUDGET










SCHEME OVERSPENT AGAINST BUDGET

APPROVED SCHEMES	Financing Source	Latest Budget 2017/18 £000	Actual Outturn 2017/18 £000	Variance £000	Variance	See key	Slippage Requested £000	Comments
OPERATIONAL MANAGEMENT COMMITTEE								
Replacement Vehicles	Capital Investment Reserve / Borrowing / S106 Developer Contributions / Direct Revenue Finance	1,316	1,297	19	Underspent	▲	19	An operational vehicle, of a bespoke specification, was not delivered to the Council by the year-end. Slippage is requested in this regard and the vehicle is now expected to be received in the early part of the financial year 2018/19.
Fylde Headlands Preliminary Work	Specific Government Grant (Environment Agency)	8	8	0	On target	😊	0	The scheme has been completed within the approved budget during the year.
Public Transport Improvements	S106 Developer Contributions	18	18	0	On target	😊	0	The scheme has been completed within the approved budget during the year.
Fairhaven and Church Scar Coast Protection Scheme	Specific Government Grant (Environment Agency) / Capital Investment Reserve	2,825	2,995	-170	Overspent	🚫	-170	Although grant for this scheme may be claimed three months in advance of it being expended, grant may not be claimed beyond the financial year end date. There has recently been an accelerated spend on the scheme towards the end of financial year 2017/18 and the balance of the associated grant was claimed early in the new financial year. Expenditure forecasts will continue to be reviewed as the scheme progresses and adjusted as necessary.
Sub total		4,167	4,318	-151			-151	

KEY:  SCHEME DELIVERED TO BUDGET DURING THE YEAR
 SCHEME UNDERSPENT AGAINST BUDGET
 SCHEME OVERSPENT AGAINST BUDGET

APPROVED SCHEMES	Financing Source	Latest Budget 2017/18 £000	Actual Outturn 2017/18 £000	Variance £000	Variance	See key	Slippage Requested £000	Comments
ENVIRONMENT, HEALTH & HOUSING COMMITTEE								
Disabled Facilities Grants Programme	Specific Grant (Better Care Fund) / External Contributions / Grant repayments	1,255	1,010	245	Underspent		245	This budget has seen a significant increase in central government funding during 2016/17 and 2017/18 which has facilitated the clearance of the backlog / waiting list for disabled facility works. The slippage of £245k reflects the residual balance from 2017/18. An annual monitoring report on DFG's is due to be considered by the Environment, Health and Housing Committee at its next meeting. The £245k is fully allocated and represents the on-going work within the section. The slippage has allowed the service to continue into the current financial year as the Council are still awaiting confirmation and receipt of the 2018/19 DFG allocation.
Housing Needs Grants	DFG Grant Repayments	8	8	0	On target		0	The scheme has been completed within the approved budget during the year.
93 St Albans Road - Compulsory Purchase Order	S106 Developer Contributions	99	89	10	Underspent		0	The scheme has been completed (purchase of the asset) in 2017/18 with a minor underspend.
Affordable Housing Scheme - 93 St Albans Road Refurbishment	S106 Developer Contributions	56	56	0	On target		0	The first phase of the scheme has been completed to budget during the year.
Affordable Housing Scheme - Sunnybank Mill, Kirkham	S106 Developer Contributions	460	460	0	On target		0	The first phase of the scheme has been completed to budget during the year.
Affordable Housing Scheme - Church Road Methodist Church, St Annes	S106 Developer Contributions	275	0	275	Underspent		275	There has been a delay in the transfer of land from the Methodist Church to Great Places Housing Association. The scheme has been awaiting approval from Regional Methodist Church Circuit, which is now expected soon, allowing the scheme to progress in 2018/19, subject to the slippage request being approved.
Affordable Warmth Scheme	Specific Grant (Lancashire County Council)	46	15	31	Underspent		31	The Affordable Warmth Scheme is an ongoing programme funded by Lancashire County Council (LCC). LCC have confirmed that the scheme will continue in 2018/19. The slippage requested is expected to be fully-utilised in 2018/19, if approved.
Sub total		2,199	1,638	561			551	

KEY:  SCHEME DELIVERED TO BUDGET DURING THE YEAR
 SCHEME UNDERSPENT AGAINST BUDGET
 SCHEME OVERSPENT AGAINST BUDGET

APPROVED SCHEMES	Financing Source	Latest Budget 2017/18 £000	Actual Outturn 2017/18 £000	Variance £000	Variance	See key	Slippage Requested £000	Comments
PLANNING COMMITTEE								
Woodlands Road Regeneration Scheme - Town Centre Phase 3	Capital Investment Reserve / S106 Developer Contributions	6	6	0	On target		0	The scheme has been completed within the approved budget during the year.
St Annes Regeneration Schemes	S106 Developer Contributions	170	162	8	Underspent		8	This scheme relates to the refurbishment of St. Andrews Road South in St Annes. It was anticipated that the scheme would be completed by the end of the 2017/18 financial year. However, with the onset of adverse weather conditions in March 2018 the scheme was not fully completed. It will, however, be completed by the end of May 2018.
Staining Regeneration Schemes	S106 Developer Contributions	40	40	0	On target		0	The scheme has been completed within the approved budget during the year.
M55 Link Road - design works	S106 Developer Contributions	387	279	108	Underspent		108	This scheme relates to the detailed technical design of the proposed link road. This work is progressing and payment is being made in stages as work is completed rather than as an upfront payment. Accordingly payments will be spread across two financial years and slippage into 2017/18 in the sum of £137k is now requested. The design works are due to be completed by June. Subject to overall funding agreements being in place tendering by LCC for construction of the new road is due in autumn of 2018.
Sub total		603	487	116			116	
Total Expenditure		7,844	7,313	531			521	