

CAPITAL PROGRAMME - 2021/22 IN-YEAR SCHEME MONITORING REPORT - AS AT 30/11/21

Appendix A

CODE	APPROVED SCHEMES	Head of Service / Budget Holder	Financing Source	Approved Budget 2021/22 £000	Slippage B/F from 2020/21 £000	Adjustments from 04/03/21 £000	Updated Budget 2021/22 £000	Expenditure to 30/11/21 £000	Variance £000	Budget Holder Comments
	FINANCE & DEMOCRACY COMMITTEE									
Z188	Purchase of Land Adjacent to Squires Gate Station	Darren Bell	Capital Investment Reserve	0	5	1	6	0	6	This project is ongoing. As agreed at Full Council, the compulsory purchase of the land will now be initiated which could take 12 months to complete.
	Sub total			0	5	1	6	0	6	
	TOURISM & LEISURE COMMITTEE									
Z112	Fairhaven Lake & Promenade Gardens Restoration	Mark Wilde	Capital Investment Reserve	1,025	408		1,433	1,100	333	Building and Landscaping works are scheduled to be completed during 2021. The lake works project will be undertaken during 2021/22.
Z097	Promenade Footways	Darren Bell	No external finance - funded by borrowing / general asset disposal receipts	115		-115	0	0	0	This funding has been identified to improve the footway surface around St Annes Promenade bandstand and boating pool. The scheme is linked with the Square to Pier Link and Gateway scheme to be delivered through the Planning Committee with the intention that works will run concurrently by the same contractor. These works are currently delayed with a likely start date during 2022/23. When the Pier scheme is progressed this scheme will be finalised and a draw-down report for funding presented to the committee. This budget has been re-phased into 2022/23 and will be reflected in the next financial forecast update.
Z176	Staining Playing Fields Development Scheme	Mark Wilde	S106 Developer Contributions / Capital Investment Reserve	0	43		43	0	43	Plans for landscaping works are currently being developed with project completion anticipated to be March 2022.
Z179	Coastal Signage Improvements	Darren Bell	Capital Investment Reserve	0	68		68	2	66	Phases 1, 2 and 3 (Consolidation / Rationalisation, Digital Beach Signs and Beach Safety Signs) have been completed. Phases 3 and 5 (Waymarking & Directional and Heritage & Interpretation) are currently being modelled.
Z181	Coastal Explorers	Mark Wilde	Capital Investment Reserve	20		-20	0	0	0	Following the unsuccessful bid with the Big Lottery Fund for the Coastal Explorers project, this match funding is no longer required.
Z192	Fylde Sand Dunes Improvement Scheme	Mark Wilde	S106 Developer Contributions / Specific Grants	0	46		46	15	31	The first phase of the scheme to regrade the dunes opposite the Persimmon Homes development has now been successfully completed. A tendering exercise has been completed for the second and third phases of the scheme - which include new dune entrance ways and signage. Draft artwork has been produced by a graphic designer for the signs and is ready for completion by March 2022. A contractor has been selected for the entranceway installation and this will be completed by March 2022.
Z197	Blackpool Road North Playing Fields Drainage	Darren Bell	Capital Investment Reserve	50	55	40	145	116	29	Works are substantially complete. Additional works on the maintenance of football pitches are to be completed Spring 2022.
Z210	Additional Parks Access Control Measures	Mark Wilde	Capital Investment Reserve	16			16	16	0	This scheme has been successfully delivered.
Z211	Ashton Gardens Lighting Improvement Scheme	Darren Bell	Capital Investment Reserve	25			25	21	4	This scheme has been delivered and completed to budget. Awaiting final invoice.
Z212	Park View Drainage Improvement Scheme	Darren Bell	Capital Investment Reserve	40		-39	1	1	0	A drawdown report to be presented to Committee in March 2022 and work is anticipated to start in Spring/Summer 2022. This budget has been re-phased into 2022/23 and will be reflected in the next financial forecast update.
Z213	Fairhaven Boathouse - Remodelling and Refurbishment Scheme	Mark Wilde	Capital Investment Reserve	224		-217	7	7	0	This scheme has been re-phased for delivery into 2022/23 and this will be reflected in the next financial forecast update.
Z214	Play Area Improvements	Mark Wilde	Capital Investment Reserve	100			100	0	100	The scheme has now gone out to tender and tender evaluations will be completed December 2021. It is anticipated works will commence February 2022.
Z215	Friends of Newton Community Park Improvement Scheme - Fylde Council Contribution	Mark Wilde	Capital Investment Reserve	50		50	100	70	30	Scheme approved at Finance & Democracy Committee 29th March 2021. Anticipated scheme completion to budget by the end of December 2021.
Z219	Fairhaven Kiosk / Ice Cream Bar Project	Darren Bell	Funding Volatility Reserve	0		20	20	2	18	Scheme approved at Council 5th July 2021. Scheme details currently being developed. A draw-down report is expected to be submitted to committee March 2022.
	Sub total			1,665	620	-281	2,004	1,350	654	

Appendix A (Cont'd)

CODE	APPROVED SCHEMES		Financing Source	Approved Budget 2021/22 £000	Slippage B/F from 2020/21 £000	Adjustments from 04/03/21 £000	Updated Budget 2021/22 £000	Expenditure to 30/11/21 £000	Variance £000	Budget Holder Comments
	OPERATIONAL MANAGEMENT COMMITTEE									
Z038	Replacement Vehicles	Kathy Winstanley	Borrowing	447	39		486	0	486	It is anticipated that part of the replacement vehicle purchases for this financial year will be required to be re-phased in future updates of the financial forecast due to expected longer lead times from the tenders. This will be reviewed later in the year.
Z049	Car Park Improvements	Darren Bell	No external finance - funded by borrowing / general asset disposal receipts	70			70	1	69	The improvement of the interface between Stanner Bank car park and Inner Promenade is substantially complete. The remaining budget will be rephased to future years within a future forecast update of the medium term financial strategy to contribute to the resurfacing of Fairhaven Rd and/or Swimming Pool Car Parks.
Z165	Public Transport Improvements	Darren Bell	£106 Developer Contributions	48	90		138	0	138	This scheme relates to developer contributions (£106) funding that is paid to Lancashire County Council (LCC). The funding will contribute to the delivery of improved public transport services where an enhanced public transport requirement is identified as a result of increased housing development. These payments may be made over a period of several years and in this instance the £106 agreement allows for payments to be made up until 2028.
Z130	Fairhaven and Church Scar Coast Protection Scheme	Darren Bell	Specific Government Grant (Environment Agency) / Capital Investment Reserve		10		10	5	5	This is the residual Sand Dune improvement works on the Dunes North of Fairhaven Lake. This was an outstanding condition of the Fairhaven Coastal Defence scheme which Environment Agency Grant in Aid can be claimed.
Z207	St Annes Sea Wall	Darren Bell	Specific Government Grant (Environment Agency)			891	891	1	890	In 2020 the council were awarded £300k Pipeline acceleration funding to develop the St Annes Seawall Outline Business Case. This has now been completed. Following this a bid was submitted to the Environment Agency which was approved. The planning phase has now commenced consisting of technical surveys including topographical, geotechnical, detailed design, ecological and bird surveys and an environmental impact assessment. It will include securing all the necessary licenses, consents and approvals including: Marine License, Planning Permission and Environment Agency Flood Risk Activity Permit (FRAP) licence. The EA have now approved the scheme and the final award is a total cost of £12.1m funded by EA Grant of £9.7m and the council's contribution of £2.4m. This has now been reflected within the capital programme. Following the planning phase it is proposed to start the construction phase early 2023.
Z182	Accommodation/ facilities at Snowdon Road Depot - Welfare Improvements	Darren Bell	Capital Investment Reserve	350	-144		206	202	4	Scheme completed - awaiting final invoices.
Z190	Charging Infrastructure for Electric Taxis	Darren Bell	Specific Government Grant		150		150	0	150	Contracts and leases are being finalised. Work has already started in other districts with contractors expected to start install in the coming months.
Z195	Cemetery and Crematorium - Infrastructure Phase 3b	Darren Bell	Capital Investment Reserve		35		35	0	35	Further infrastructure works are anticipated to be completed during 2021/2022.
Z199	Outdoor Digital Signage	Mark Evans	Capital Investment Reserve		30		30	10	20	The outdoor digital signage proposal has been referred to the Town Centres Working Group in order to consider alternative siting proposals that will be more suitable in the conservation area location in which they are proposed. Various options are currently being examined and it is expected that the projects will be delivered within this financial year.
Z216	Staining Drainage Improvement Scheme	Darren Bell	Capital Investment Reserve / Staining Parish Council	65		-65	0	0	0	Scheme currently being planned in conjunction with Parish Council and wider community. Expected delivery Spring/Summer 2022. This budget has been re-phased into 2022/23 and will be reflected in the next financial forecast update.
Z217	South Fylde Line Study	Darren Bell	Specific Grant / Capital Investment Reserve	0		70	70	50	20	The study was completed within timescale and £10k under budget. Final reports were submitted to Department for Transport at the end of November 2021. Final invoices received and grant payments currently being invoiced. The final changes will be updated as part of the next forecast update.
	Sub total			980	210	896	2,086	269	1,817	

Appendix A (Cont'd)

CODE	APPROVED SCHEMES		Financing Source	Approved Budget 2021/22 £000	Slippage B/F from 2020/21 £000	Adjustments from 04/03/21 £000	Updated Budget 2021/22 £000	Expenditure to 30/11/21 £000	Variance £000	Budget Holder Comments
ENVIRONMENT, HEALTH & HOUSING COMMITTEE										
Z010	Disabled Facilities Grants (DFG) Programme	Mark Evans	Specific Grant (Better Care Fund) / External Contributions / Grant repayments	1,130	106		1,236	828	408	Following delays as a result of Covid restrictions, the grant programme is now progressing as normal and all of the original funding is expected to be fully committed by the end of the financial year.
Z161	Housing Needs Grant	Mark Evans	DFG Grant Repayments		27		27	0	27	Housing Needs grant awards are dependent on the repayments received by the sale of properties where DFG grant has previously been provided. The funding to be used where professional services have been provided, such as architectural fees, but the DFG grant has not gone ahead in 2021/22. Funding has been used in previous years for specific community information events. Planning of a 2022/23 programme of events is underway as part of the HMO Inspection project.
Z209	Progress Housing Buy Backs	Mark Evans	S106 Developer Contributions		58		58	0	58	Finance & Democracy Committee in November 2020 approved a fully funded addition to the Capital Programme – 'Progress Housing Buy Backs' in 2020/21 for £57,500. Progress Housing have confirmed they now expect completion of the purchases in Autumn of 2021 and will be invoicing for the full amount by the end of the year.
Z107	CCTV Replacement Schemes	Ian Curtis	Specific Grant (LSP Performance Reward Grant)	27			27	26	1	The WCCTV rapid deployable cameras have now been purchased and two have been deployed at Lytham Windmill and Park View. The other two are available for deployment on submission of an application. A capital bid has been submitted for the replacement of the Town centre CCTV systems in St Annes, Lytham and Kirkham. If approved, the project is due to start in April 2022.
Z201	Hydration Points	Darren Bell	Capital Investment Reserve	60			60	0	60	The project was delayed due to Covid restrictions which would have stopped the points being used. Following a presentation to Members in September 21, it was decided to focus on a limited number of sites and submit a drawdown report following approval from United Utilities for new connections to the water supply infrastructure. It is proposed to have a number of units installed in February/March 2022.
Z205	Fylde Affordable Housing Delivery Programme	Mark Evans	S106 Developer Contributions	60			60	2	58	This funding had been allocated to deliver an affordable housing survey which requires community engagement that could not be carried out within the previous social distancing restrictions that had to be observed. As a result the project has been delayed. The contract has been awarded and it is anticipated that the survey will be completed during the current financial year 2021/22.
Z208	Affordable Housing Scheme, Lytham Road, Warton	Mark Evans	S106 Developer Contributions	130	130		260	0	260	Council (19/10/20) approved a scheme for affordable housing on Lytham Road Warton, utilising S106 funding, phased equally over two financial years (2020/21 and 2021/22), the sum of £260,000 to be fully funded from a portion of the balance of S106 developer contributions for affordable housing currently held by the Council for this purpose (from Agreement ref: 12/0717 - Moss Farm, Cropper Road, Westby). Negotiations are still underway to approve the Affordable Housing Statement for the site, in line with the conditions for the grant.
Sub total				1,407	321	0	1,728	856	872	

Appendix A (Cont'd)

CODE	APPROVED SCHEMES		Financing Source	Approved Budget 2021/22 £000	Slippage B/F from 2020/21 £000	Adjustments from 04/03/21 £000	Updated Budget 2021/22 £000	Expenditure to 30/11/21 £000	Variance £000	Budget Holder Comments
	PLANNING COMMITTEE									
Z138	St Annes Regeneration Schemes	Mark Evans	S106 Developer Contributions / Capital Investment Reserve	100	24		124	1	123	The funding was specifically aimed at delivering the Wood Street (Phase 3) Scheme. Works commenced but, despite being suspended due to the covid situation, have now been completed on phase 3a (north side). There are some works that have not yet been invoiced, which are currently undergoing a snagging process prior to final sign off. Any residual amounts unspent will be directed towards the implementation of an enhanced Pier Link project in accordance with the decision made by Planning Committee on 22 June 2020.
Z185	St Annes Road West – Square to Pier link and Gateway	Mark Evans	Capital Investment Reserve	110		-110	0	0	0	This project was referred back to the Planning Committee by the Finance and Democracy Committee. It has subsequently been resolved to pursue the delivery of the Pier Link as part of a wider programme of investment in St Annes Town Centre that will be guided by a Town Centre Masterplan. This budget has been re-phased into 2022/23 and will be reflected in the next financial forecast update.
Z139	Lytham Regeneration Schemes	Mark Evans	S106 Developer Contributions / Capital Investment Reserve	800		-750	50	0	50	Work has commenced on the redesign and re-planning of the public realm of Lytham Centre. The Corporate Plan now programmes the delivery of the Clifton Street Works (£750k) during Q2 of 2022/23 and this element has been re-phased into next year. The Lytham Beach Lighting Scheme (£50k) is currently out to tender and programmed for delivery during the current financial year.
Z136	Kirkham Public Realm Improvements	Mark Evans	S106 Developer Contributions / Capital Investment Reserve		3		3	1	2	This is a residual amount from the last phase of regeneration works allocated for signage which will now be delivered as part of the Kirkham Future High Street Fund / Heritage Action Zone programme.
Z158	M55 Link Road (Inc. S106 monies for design work)	Mark Evans	S106 Developer Contributions / M55 Link Road Reserve	2,000	122	-2,000	122	0	122	The accelerated delivery of the £27m M55 Heyhouses Link Road is subject to a funding package made up from a number of sources. This funding is now in place and work has started on site with the earthworks being the first phase. The road will then be constructed by Lancashire County Council's in-house team and is due for completion in early 2024. It is expected that LCC will require the funding to be transferred to them during the latter stages of the project and so is likely to be spent during 2022/23 at the earliest. £2m has been re-phased into 2022/23 and will be reflected in the next financial forecast update.
Z172	St Annes Pier - Coastal Revival Fund	Mark Evans	Specific Grant	5			5	0	5	This scheme is funded by a specific grant from MHCLG for which Fylde Council is acting as the accountable body. The spend of the remaining funds rests with the owners of the Pier, but is anticipated to be completed during the current financial year.
Z187	Kirkham and Wesham Station	Mark Evans	S106 Developer Contributions		15		15	0	15	This funding was identified to allow a feasibility study to be carried out which would examine the alternative proposals available to deliver off street parking at Kirkham and Wesham Station. Following an initial delay as a result of changes to the rail franchise operating on the Preston-Blackpool Line, the feasibility study has now been completed (considered by Planning Committee on 11/11/2020). Awaiting final invoice.
Z193	Future High Street Fund: Kirkham	Mark Evans	Specific Grant		17	3,489	3,506	36	3,470	A further bid for £9.1m was also submitted under the main body of the Future High Street Fund during 2020 and proposed to deliver a number of schemes across the whole of the town centre including the re-purposing of buildings, traffic management measures, building reuse and enhancement and public realm projects. This was once again a competitive process. The bid was well founded and the economic case was very strong. In April 2021 an award of £6.29m for the Kirkham scheme was announced from the Ministry of Housing, Communities and Local Government (MHCLG) which was approved at Council on the 5th July 2021. A report was approved by Planning Committee and Council in December 2021 to authorise various property acquisitions as part of the project.
Z202	Wesham Community Centre	Mark Evans	Capital Investment Reserve / S106 Developer Contributions / Specific Grant	60	32		92	0	92	This scheme was programmed to commence in early October 2020. Whilst preliminary ground works commenced, a national shortage of building materials delayed delivery. Work has continued on the project which is nearing completion and should be concluded during the current year.
Z203	Elswick Village Green	Mark Evans	Capital Investment Reserve / S106 Developer Contributions / Specific Grant	115			115	0	115	Elswick PC are leading this proposal and have faced a number of challenges in delivering the project in line with the originally agreed programme. Progress of the project continues to be monitored and the Parish Council have been offered support to deliver the project.
Z204	Kirkham Heritage Action Zone	Mark Evans	Capital Investment Reserve / S106 Developer Contributions / Specific Grant	1,327	177	35	1,539	334	1,205	This is a 4 year programme with spending being spread across the programme period. Delays of approx. 6 months have resulted from the Coronavirus pandemic and officers have agreed a reprofiling of the spend with Historic England. A further grant award of £80k has been successful from Historic England and a report was presented to F&D (29/07/21) for a fully funded capital budget increase approval.
Z186	Tree Planting Scheme	Mark Evans	Capital Investment Reserve	25			25	0	25	Anticipated scheme completion to budget during 2021/22.
Z218	25 Victoria Road St Annes Y-Pad Scheme	Mark Evans	S106 Developer Contributions	0		50	50	0	50	Scheme approved at Finance & Democracy Committee 29th March 2021. It is phased over two financial years (2021/22 and 2022/23) for £200,000 with 25% being paid at start on site and the remainder 75% on project completion once the units are allocated to Fylde Coast YMCA, after regard and consideration of the compliance with the financial regulations.
	Sub total			4,542	390	714	5,646	372	5,274	
	Total Expenditure			8,594	1,546	1,330	11,470	2,847	8,623	