

INFORMATION ITEM

REPORT OF	MEETING	DATE	ITEM NO
DEVELOPMENT SERVICES DIRECTORATE	OPERATIONAL MANAGEMENT COMMITTEE	13 NOVEMBER 2018	9
FAIRHAVEN TO CHURCH SCAR COAST DEFENCE WORKS			

PUBLIC ITEM

This item is for consideration in the public part of the meeting.

SUMMARY OF INFORMATION

An update is given on the progress of the Fairhaven to Church Scar Scheme (the Scheme).

SOURCE OF INFORMATION

The Scheme's Project Manager (Mike Pomfret).

LINK TO INFORMATION

Please see the below 1 page summary note.

WHY IS THIS INFORMATION BEING GIVEN TO THE COMMITTEE?

This update is given to keep the Committee informed of the progress of the Scheme.

FURTHER INFORMATION

Contact Mike Pomfret, mike.pomfret@fylde.gov.uk.

Summary Note

- The large crane at Church Scar has been demobilised following completion of the heavy lifting operations.
- Promenade works are finishing off at Church Scar with a forecast completion of the main construction by January 2019.
- The grassland (Biological Heritage Site) at Church Scar will remain to be fenced off from the public though whilst it is being re-established; with the temporary footpath diversion remaining in place.
- The site compounds at St Stanner Bank car park and St Paul's car park have been set up.
- Piling operations have commenced at Fairhaven, with noisy activities being completed in sensitive areas ahead of the over-wintering bird season.
- The Customer Experience Centre has now had 819no people attending since its opening, with 224no people signed up for email notifications for the latest newsletters and general information.
- An updated public newsletter was distributed on the 31st August; and all public newsletters issued can be found via the following link:

<http://www.fylde.gov.uk/business/environmental-protection/fairhaven-lake-church-scar-sea-defences/>

- Following respective approvals and authorities the new works at Granny's Bay are currently undergoing detailed design.
- The overall Scheme remains on budget and time, with a current forecast completion of November 2019 (although this may extend until Spring / Summer 2020 with the works at Granny's Bay).