














CAPITAL OUTTURN 2016/17






KEY:	  	SCHEME DELIVERED TO BUDGET DURING THE YEAR SCHEME UNDERSPENT AGAINST BUDGET SCHEME OVERSPENT AGAINST BUDGET
------	---	---




APPROVED SCHEMES	Financing Source	Latest Budget 2016/17 £000	Actual Outturn 2016/17 £000	Variance £000	Variance	See key	Slippage Requested £000	Comments
<u>TOURISM & LEISURE COMMITTEE</u>								
Promenade Footways	No external finance - funded by borrowing/general asset	47	47	0	On target	☺	0	The works have been completed within the approved budget during the year.
Hope Street Footways	Capital Investment Reserve	24	24	0	On target	☺	0	The works have been completed within the approved budget during the year.
Lowther Pavilion Roof	Capital Investment Reserve	118	118	0	On target	☺	0	The scheme has been completed within the approved budget during the year.
Sand Dunes re-modelling at North Beach Car Park / Summerfields	Capital Investment Reserve	17	17	0	On target	☺	0	The scheme has been completed within the approved budget during the year.
Freckleton Memorial Park	Capital Investment Reserve / S106 Monies / External grants and contributions	172	172	0	On target	☺	0	The scheme has been completed within the approved budget during the year.
Improvements to Children's Play Area - Derby Road, Wesham	S106 Developer Contributions	24	24	0	On target	☺	0	The scheme has been completed within the approved budget during the year.
Implementation of a Health Walk on Blackpool Road North Playing Fields, St Annes	External Grant	12	12	0	On target	☺	0	The scheme has been completed within the approved budget during the year.
Sub total		414	414	0			0	





KEY:  SCHEME DELIVERED TO BUDGET DURING THE YEAR
 SCHEME UNDERSPENT AGAINST BUDGET
 SCHEME OVERSPENT AGAINST BUDGET




APPROVED SCHEMES	Financing Source	Latest Budget 2016/17 £000	Actual Outturn 2016/17 £000	Variance £000	Variance	See key	Slippage Requested £000	Comments
OPERATIONAL MANAGEMENT COMMITTEE								
Replacement Vehicles	Capital Investment Reserve / Borrowing	407	369	38	Underspent		38	Operational vehicles, of a bespoke specification, were not delivered to the Council by the year-end. Slippage is requested in this regard and the vehicles are now expected to be received in the early part of the financial year 2017/18.
Vehicle Wash-down Facility - Snowdon Rd Depot	Capital Investment Reserve	25	23	2	Underspent		0	The scheme has been completed with a minor underspend in 2016/17.
North Promenade Toilets Refurbishment	Capital Investment Reserve	84	84	0	On target		0	The scheme has been completed within the approved budget during the year.
Bus Shelter Replacement Programme	Capital Investment Reserve	50	51	-1	Overspent		0	The scheme has been completed with a minor overspend in 2016/17.
Car Park Improvements	No external finance - funded by borrowing/general asset disposal receipts	30	29	1	Underspent		0	The scheme has been completed with a minor underspend in 2016/17.
Fylde Headlands Preliminary Work	Specific Government Grant (Environment Agency)	133	125	8	Underspent		8	Preliminary design work has now been completed and a Marine Management Organisation licence application submitted. A planning application has also been submitted and approved. Slippage is requested in respect of the remaining elements of the preliminary works.
Repair & Renewal - Flood Defences	Specific Government Grant (Environment Agency)	33	6	27	Underspent		0	The scheme has been completed within budget in 2016/17. The underspend is a consequence of limited eligibility by Fylde residents for grants under the scheme regulations.
Sub total		762	687	75			46	



KEY:		SCHEME DELIVERED TO BUDGET DURING THE YEAR
		SCHEME UNDERSPENT AGAINST BUDGET
		SCHEME OVERSPENT AGAINST BUDGET

APPROVED SCHEMES	Financing Source	Latest Budget 2016/17 £000	Actual Outturn 2016/17 £000	Variance £000	Variance	See key	Slippage Requested £000	Comments
ENVIRONMENT, HEALTH & HOUSING COMMITTEE								
Disabled Facilities Grants Programme	Specific Grant (Better Care Fund) / External Contributions / Grant repayments	938	708	230	Underspent		230	This budget has seen a significant increase in central government funding during 2016/17 and a further contribution of £40k from Progress Housing which was received late in 2016/17 which has now also dealt with the backlog / waiting list for disabled facility works. The slippage of £230k reflects the residual balance from 2016/17. An annual monitoring report on DFG's is due to be considered by the Environment, Health and Housing Committee at its next meeting.
93 St Albans Road - Compulsory Purchase Order	S106 Developer Contributions	105	6	99	Underspent		99	Although the Compulsory Purchase Order (CPO) of this property had been completed by the end of the 2016/17 financial year, the claim for compensation by the former owner of the property had not been finalised at that time. Consequently slippage is requested to provide funding for the compensation payment during 2017/18.
Affordable Housing Scheme Sunnybank Mill, Kirkham	S106 Developer Contributions	460	0	460	Underspent		460	Council has agreed to use Section 106 funding to part fund the Sunnybank Mill project in order to deliver affordable homes and to regenerate this derelict brownfield site. Planning permission has only recently been granted and the payments have been agreed in two phases, 50% on commencement and 50% on completion. Slippage into 2017/18 is requested due to the delay in delivery of the scheme.
Affordable Warmth Scheme	Specific Grant (Lancashire County Council)	28	10	18	Underspent		18	This funding was received from Lancashire County Council late in the financial year and consequently it has not been possible to commit the full amount (£28,000) during 2016/17. Slippage into 2017/18 is requested in respect of the residual amount.
New memorial garden - Lytham Park Cemetery	Capital Investment Reserve	33	33	0	On target		0	The scheme has been completed to budget during 2016/17.
Sub total		1,564	757	807			807	

KEY:		SCHEME DELIVERED TO BUDGET DURING THE YEAR
		SCHEME UNDERSPENT AGAINST BUDGET
		SCHEME OVERSPENT AGAINST BUDGET

APPROVED SCHEMES	Financing Source	Latest Budget 2016/17 £000	Actual Outturn 2016/17 £000	Variance £000	Variance	See key	Slippage Requested £000	Comments
PLANNING COMMITTEE								
Woodlands Road Regeneration Scheme - Town Centre Phase 3	Capital Investment Reserve / S106 Developer Contributions	19	13	6	Underspent		6	The scheme is almost complete. Slippage is requested for £6k in 2017/18 for the remaining works and the final account is expected to be finalised early in the financial year 2017/18 within budget.
St Annes Regeneration Schemes	S106 Developer Contributions	37	39	-2	Overspent		0	The scheme has been completed with a minor overspend in 2016/17. The additional £2k of expenditure has been funded by a contribution from St Annes Town Council.
Kirkham Public Realm Improvements	S106 Developer Contributions	90	69	21	Underspent		21	The scheme is almost complete. Slippage is requested for £21k into 2017/18 for the remaining works and the final account is expected to be finalised early in the financial year 2017/18 within budget.
M55 Link Road - design works	S106 Developer Contributions	425	288	137	Underspent		137	A report was approved by Council on 4th July 2016 for a £425k fully funded addition to the capital programme in 2016/17 to be met from a S106 developer contribution to fund the detailed technical design of the proposed link road. This work is progressing and payment is being made in stages as work is completed rather than as an upfront payment. Accordingly payments will be spread across two financial years and slippage into 2017/18 in the sum of £137k is now requested.
Sub total		571	409	162			164	

KEY:  SCHEME DELIVERED TO BUDGET DURING THE YEAR
 SCHEME UNDERSPENT AGAINST BUDGET
 SCHEME OVERSPENT AGAINST BUDGET

APPROVED SCHEMES	Financing Source	Latest Budget 2016/17 £000	Actual Outturn 2016/17 £000	Variance £000	Variance	See key	Slippage Requested £000	Comments
FINANCE & DEMOCRACY COMMITTEE								
Accommodation Project - Phase 3, 4 & 5 - East Wing Inc. Lift, Chaseley Link Bridge and One Stop Shop	Proceeds from the sale of surplus Council Assets, and the Accommodation Project Reserve	803	803	0	On target		0	Significant progress has been made during 2016/17 towards delivery of the Accommodation Project. Phases 3, 4 and 5 were completed in November 2016 and the new 'One-Stop-Shop' and call centre are now operational. Work commenced on the remaining phases of the scheme in late 2016 with completion expected during mid-2017. Regular update reports on the project will continue to be provided to Members. Slippage is requested as result of changes to the timings of the works relating to elements of both Phases 6 & 7 of the project.
Accommodation Project - Phase 6 - Council Chamber		838	473	365	On target		365	
Accommodation Project - Phase 7 - Internal Refurb / Services								
Sub total		1,641	1,276	365			365	
Total Expenditure		4,952	3,543	1,409			1,382	